



# Afforestation Construction Checklist

*This Checklist has been designed for afforestation  
in accordance with the Delaware Sediment and Stormwater Program's  
Post Construction Stormwater BMP Standards, Specifications and Details*

<p><b><u>PROJECT INFORMATION</u></b></p> <p>Project Name: _____</p> <p>Location: _____</p> <p>Contractor: _____</p> <p>Construction Reviewer: _____</p> <p>Date(s) / Time(s) of Inspections: _____</p> <p>_____</p> <p>_____</p>
--

**KEY:**

- Item meets standard**
- Item not acceptable**
- Item not applicable**

**I. Pre-Construction**

- \_\_\_\_\_ A. Construction Review Meeting
- \_\_\_\_\_ B. Afforestation location staked out. Extents of the proposed plantings delineated and equipment access limited.
- \_\_\_\_\_ C. Upstream drainage area stabilized or effectively diverted during the preparation of the afforestation area.

**II. Planting**

- \_\_\_\_\_ A. Construction Review Meeting for planting phase including designer & installation contractor.

Afforestation Construction Checklist, page 2

Project Name: \_\_\_\_\_

Construction Reviewer: \_\_\_\_\_

---

---

**III. Vegetation**

- \_\_\_\_\_ A. Final Review Meeting (Punch list of corrections for acceptance)
- \_\_\_\_\_ B. Minimum 200 live plants 6” or higher per acre at the end of the second year

DRAFT